

### *Crooked Lake Level – Augmentation Well Project Timeline*

November, 2005	Sister Lakes Area Augmentation Well Feasibility Study
September 7, 2006	Crooked Lake – Irrigation Well Aquifer Performance Test
November 1, 2006	Wightman & Associates, Inc. began work on design
November 15, 2006	Plans started
January 4, 2007	Application for Permit to MDEQ
January 8, 2007	Request for bids
February 2, 2007	Application Correction Request (ACR) #1
February 26, 2007	Responded to ACR #1
March 7, 2007	Recommend bid award to B&Z Co., Inc.; Peerless Midwest; Williams Building
March 13, 2007	ACR #2 received
July 26, 2007	Responded to ACR #2
July 31, 2007	ACR #3 received
August 1, 2007	Responded to ACR #3
August 3, 2007	Permit file closed by MDEQ
August 3, 2007	ACR #4 received
August 10, 2007	Responded to ACR #4
October 24, 2007	MDEQ Public Hearing
December 13, 2007	Permit Denied
January, 2008	Began appeal of denied permit
May, 2008	Wetland Delineation report
October, 2008 Revised Dec. 2008	Big Crooked Lake Aquifer Performance Testing and Analysis
June 29, 2009	Permit Issued (#07-80-0001P)
August 3, 2009	Update bids from March 7, 2007 bid
August 18, 2009	Construction started
October 7, 2009	Construction complete
April-May, 2010	Administrative Hearings – State Office of Administrative Hearings and Rules
September 14, 2010	State Office of Administrative Hearings and Rules – <u>Proposal for Decision</u>
October 4, 2010	Hearing for review of apportionments and computation of costs (Day of Review)